

SAFETY CAMERA WORKING GROUP MEETING

MINUTES OF MEETING HELD ON

Thursday 18th July 2002

Police Headquarters – Central Ticket Office Conference Room

Attendance:

Paul Hawkins	-	Derbyshire Police
Maggie Ward	-	Derbyshire Police
Geoff Hall	-	Derbyshire Police
Ellen Li	-	Derbyshire Police
Graham Wheatley	-	Derbyshire County Council
Pete Leigh	-	Derbyshire County Council
Ian Butler	-	Derby City Council
Gerry Goodman	-	Scott Wilson

Site Implementation:

Paul explained that the meeting was arranged in order to discuss the site implementation and to give an indication of the schedule in which this was to take place.

Graham had met with Truvelo on relevant sites and some installations of housing were already in process.

Derby City Council:

Ian explained that the City had staffing problems, which was impacting on some of the safety camera work, but they anticipated that the groundwork and installation of fixed housings would be undertaken during November 2002. Ian had hoped that the group would agree to the proposed fixed camera sites being utilised as mobile sites until November. Paul raised concerns that the mobile units were already stretched, and that the current sites were not being visited as often as they should. Paul also brought to the attention of the group that the Partnership were struggling to identify fixed sites and that the ones already identified in this years Operational Case ought to be implemented as soon as possible or we would lose the funding.

Graham suggested that City consider using Scott Wilson as consultants to undertake some of the work involved. Paul asked Graham to clarify what work was involved with Truvelo. Graham explained that City would need some time at the sites with Truvelo, they would also need to take account of the liaison with the Electricity Board, but felt overall that Scotts could undertake most of the groundwork. Gerry confirmed that Scotts are willing to help out and they could meet at the City. Ian felt that City must do the internal consultation. To clarify the funding of the work, instead of paying City the project would fund Scotts.

Ian is to book Truvelo in advance for the work which it to be scheduled in November.

Fixed sites have been suggested for Dale Road Spondon; Burton Road; Nottingham Road (Pentagon to Asda); Nottingham Road. (8 fixed sites in total). Ashbourne Road and Abbey Street to remain mobile.

Derbyshire County Council:

Graham explained that work had commenced in Long Eaton – 6 sites had already received the ducting. Ilkeston and Ripley are the next sites to be dealt with.

Orders for the North West of the county, Glossop and Buxton have been placed. A total of 29 housings altogether for County have been identified.

Scott Wilson:

Gerry informed the group that Scotts are to carry on with the work on the former trunk roads, and August has been pencilled in to move forward. A meeting is to be arranged with Mark Humphage and Truvelo on the relevant sites (Fairfield Common, Rock Corner, Darley Dale, A61 Stretton, (Shirley Hollow, and East of Brailsford are mobile sites).

Graham advised that the consultation process with residents takes place early.

10 housings altogether will be required.

Total of fixed housings:

A total of 47 housings will be required.

Next Meeting:

15th August 2002, 2.00pm CTO Conference Room.